



Expo Line Community Meeting
Quarterly Phase 2 Construction Update – Santa Monica
January 2014

Phase 2 Construction Update Meeting – Santa Monica

- Meeting Purpose and Format
- Construction Update
- Maintenance Facility Update
- Expo Bikeway Update
- Next Steps
- Open House Session



Meeting Purpose and Format

The purpose of tonight's meeting is to:

- Provide an update on construction activity in the City of Santa Monica
- Share information on the Maintenance Facility and Expo Bikeway
- Receive input and feedback from the community

The format will include a short presentation followed by an interactive Open House session to facilitate dialogue and community input.

Please be sure to visit all the stations and:

- Collect information
- Ask questions
- Share your ideas



Phase 2 Expo Line from Culver City to Santa Monica:

- 6.6 mile corridor
- 7 new Stations
- 64,000 Daily Riders by 2030
- Estimated Travel Time (Downtown LA to Santa Monica): 46 minutes
- Estimated Cost: \$1.5 billion
- Final design in now complete
- Major construction started in 2012










Expo Phase 2 Construction Progress at a Glance

2014 Construction Highlights:

- Project is 50% Complete
- Utility relocations continue throughout the alignment
- Guideway construction and rail installation is well underway
- Majority of bridges are nearing completion
- Four of the seven stations are under construction
- 5th Street track crossing installation started January 18
- Roadway widening work Colorado Avenue



Expo Light Rail Line


5th Street Closure for Rail Installation

5th Street Closure at Colorado Avenue:

- Extended Closure: Jan 18, 2014 – Jan 28, 2014
- 24-Hour Work Shifts

Closure Impacts:

- 5th Street
 - Northbound and Southbound 5th St. will be temporarily closed at Colorado Ave.
 - Local Access will be allowed
- Colorado Avenue
 - Westbound Colorado Ave. will be temporarily closed between 5th St. and 4th St.
- I-10 Freeway
 - The 5th St. exit will be closed.
 - 4th St. exit will remain open.



* Detour map is available online at www.buildexpo.org



Major Activities Along Colorado Avenue

Completed Crossings in 2013:

- 11th Street

Remaining Crossings Scheduled for 2014:

- 5th Street
- 17th Street
- Lincoln Boulevard
- 6th Street
- 7th Street
- Stewart Street
- 26th Street
- 14th Street
- 19th Street
- 20th Street



Colorado Avenue at 11th Street Track Crossing

Expo Right-of-Way (ROW) Construction Progress




Rail Installation at 11th Street



Rail Concrete Pour for 11th Street Crossing



Rail Installation at 5th Street



Downtown Santa Monica Station Progress

Station Progress January – March 2014

Accomplishments to Date

26th Street/ Bergamot

- Canopy Foundations
- Stairs/ Ramps
- Train Communications System

17th Street/SMC

- Platform Foundations
- Train Communications System

Downtown Santa Monica

- MSE Wall
- Civil Improvements

Goals thru March 2013

Station Platform


- Fencing
- Lighting and Electrical
- Track Installation

Station Foundations

- Canopy Foundations
- Stairs
- Ramps

Station Foundation

- Station Platform Footings



ROW Progress January – March 2014

Accomplishments to date

- **Centinela to 17th Street**
 - Utility Relocation/Installation
 - Installation of Ballast and Sub Ballast

- **Colorado Corridor – 17th Street - 4th Street**
 - OCS Foundations
 - Utility Relocation/Installation
 - Civil Improvements
 - ROW Excavation/Grading

- **Bridges**
 - MSE Wall Construction
 - Bridge Decks
 - Electrical Installation

Goals thru March 2014



OCS Foundations



Continue Track Installation

- Along ROW
- Bridges
- Crossings




Street Widening and Civil Improvements



Complete Major Utility Work

80% Completion

ROW Construction Activities – January to March 2014



**Storm Drain:
5th Street - 11th
Street**

Completed Relocations

- Sewer
- Potable Water
- Water Line



Construction Progress and Timeline

Construction Timeline	
2011	Pre-Construction Activities
2012	Bridge Construction, Utility Relocation and Guideway Excavation, and Soundwalls
2013	Bridge and Station Construction, Utility Relocation, Soundwalls, Track Installation and Street/Roadway Improvements
2014	Continue Street/Roadway Improvements, Station Finishes, Electrical System, Train Control, and Landscaping Installation
2015	Systems Testing and Pre-Revenue Operations



Maintenance Facility



Expo Bikeway Design

- Final Design is underway
- Construction is anticipated to start winter/spring 2014



Concrete Pour for Maintenance Facility Building Foundation



Next Steps

- Provide regular updates to stakeholder groups throughout construction
- Next Quarterly Project Construction Update Meeting: **April 2014**



Santa Monica Quarterly Meeting – October 2013

Format for Open House Session

The room is divided into informational tables where you can:

- View final renderings of the Phase 2 stations
- Meet with project staff that can address your questions/concerns on issues such as station design, noise impacts, traffic and circulation, and safety
- Provide your feedback

Table #1	Table #2	Table #3
General Project Information and Expo Bikeway	Construction	Design



How to Reach Us

Project Website: www.BuildExpo.org

Sign-up on our homepage to be added to the project database and receive notices via email.

Project Hotline: 213-922-EXPO (3976)

Email: info@buildexpo.org



Community Relations Contacts:

- ❖ **Torri Hill**
SRJV Community Relations Manager
310-500-1485 or torri.hill@skanska.com
- ❖ **Heather Rozman**
SRJV Community Relations Coordinator
310-500-1487 or heather.rozman@skanska.com

Social Media:



www.Facebook.com/ExpoLine



www.Twitter.com/ExpoLine